Bruhath Bengaluru Mahanagara Palike.

Yalahaka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Completion report of the work of : Drilling of borewell and other Civil works at slum area in ward no:04

1) Sanctioned Estimate No and Date :				
2) Name of Contractor	Technical Manager (west), KRIDL, Bangalore			
3) Time stipulated for completion of work	90 days.			
4) Date of Commencement of Work	Dt. 31-10-2019			
5) Date of Completion of Work	Dt 24/06/2020.			
M B No:	1165 1152			
Page No	115402 To 115102			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Ramasanjeevaiah			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
Rs 53,00,000/-	5289108/-	-	10892/-	

1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment

2 Certified that above work has been executed satisfactorily

Ramasanjeevaiah

AE, Ward No 04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-560064

Yelahanka Satellite Town Sub Division
BBMP, Bangalore